Pre Measurement Recorded on : 12/09/2022

Item No:37

Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. First Floor

Description	Nos	Length	Width	Depth	Quantity
1	2	3	4	5	6
Long Walls	1	31.40		2.10	65.94
	1	27.85		2.10	58.49
Short walls	6	6.50		2.10	81.90
Varenda	1	31.40		1.20	37.68
Varenda	2	1.80		1.20	4.32
Deductions					248.33
Columns	-16	0.45		2.10	-15.12
	-8	0.23		2.10	-3.86
D	-3	1.50		2.10	-9.45
W	-16	1.50		1.35	-32.40
Staircase W	-1	1.45		1.00	-1.45
V	-6	1.50		0.30	-2.70
Lintle	-1	31.40		0.23	-7.22
	-1	27.85		0.23	-6.41
	-6	6.50		0.23	-8.97
				Total Sqm	160.744

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

AARTN ASSOCIATES
DATA ENTRY
BANGALORE

Assistant Engineer
12/9/2022

Asst. Executive Engineer
12/9/2022

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Pre Measurement Recorded on : 07-10-2022

Item No:54

Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. Second Floor

Description	Nos	Length	Width	Depth	Quantity
1	2	3	4	5	6
Long Walls	1	31.40		2.10	65.94
	1	27.85		2.10	58.49
Short walls	6	6.50		2.10	81.90
Varenda	1	31.40		1.20	37.68
Varenda	2	1.80		1.20	4.32
Deductions	0	0.00		0.00	0.00
Columns	-16	0.45		2.10	-15.12
	-8	0.23		2.10	-3.86
D	-3	1.50		2.10	-9.45
W	-16	1.50		1.35	-32.40
Staircase W	-2	1.45		1.00	-2.90
V	-6	1.50		0.30	-2.70
Lintle	-1	31.40		0.23	-7.22
	-1	27.85		0.23	-6.41
	-6	6.50		0.23	-8.97
					159.294

348.33

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

AARTH ASSOCIATES BANGALORE

Assistant Engineer
07/10/2022

Asst. Executive Engineer 7/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Pre Measurement Recorded on : 10/10/2022

Item No:54

Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications. Second Floor

Description	Nos	Length	Width	Depth	Quantity
1	2	3	4	5	6
Long Walls	1	31.40		0.70	21.98
	1	27.85		0.70	19.50
Short walls	6	6.50		0.70	27.30
					68.775

AARIN ASSOCIATES BANGALORE DATE

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore -92

Assistant Engineer

10/10/2022

Asst. Executive Engineer
PWD No2 North Sub Division
Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Pre Measurement Recorded on : 24/10/2022
Item No:52
Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (Including Centering and Shuttering for Lintel, Beams, Slab) Qty Upto 125%

Description	Nos	L	B	D	Quantity
RCC Beams LW	3	31.40	0.30	0.45	14.22
Shortwalls	8	9.00	0.30	0.75	17.70
Roof slab	1	27.85	9.00	0.15	39.10
Roof slab	1	3.55	3.70	0.15	3.47
				Total	74.48

12.72
16.20
37.60
1.97
68.48

MARTIN ASSOCIATES BANGALORE DATE

Assistant Engineer
24/10/2022

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
PWD, No2. North Sub Division
Bangalore

24/10/22

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92